



**Date:** June 13 - 2025 **Author:** Kristian Leger SN1084642 **Project:** 45790 Lewis Ave  
**Contractor:** Eagle West Cranes **Site Contact:** Elliott Seward 604-626-2414 **Date of Project:** TBD  
**Project Hours:** 9:30am - 12:00pm **Scope of Work:** Mobile Crane Hoist **MOTI Fig#:** 7.8  
**TC required:** 1 LCT 2 TCP **Revision#:** 00 **DWG#:** 01

**Comments:**

- Mobile Crane Hoist - Water-vault installation
- Laneway to be blocked, residents to be notified
- TCPs to SLAT vehicles/cyclists in WB lane
- EWC crew to ensure sidewalk is clear of pedestrians prior to lifting
- Driveways maintained when possible, effected properties to be notified
- Estimated 1-2 hours of work

- Sidewalks maintained when safe
- Crosswalks unaffected
- Bus routes maintained - buses given priority in SLAT
- Driveway to church maintained



-All specifications are based on the 2020 MOTI TMM for Work on Roadways  
-This plan is based on a 50km/h roadway speed  
-TCPs are to ensure traffic control devices are set up per the TMP  
-TCPs may adjust or add to set up, as required on site, and must note changes on the FLHA or Alloc8 timesheet  
-All setups MUST meet MOTI TMM 2020 minimum requirements  
All work must meet or exceed WSBC OHS ACT Regulations.

**Legend**

- Bollard
- C-001-1 TCP Ahead
- C-018-1A Construction Ahead
- C-029 Prepare to Stop
- C-030-8 - Single Lane Traffic
- Flagger
- Lift Destination
- Work Area

Plan Scale  
1 : 1000 (1cm = 10m)

