

Date: Mon Sept 8, 2025 **Author:** Stephanie Charlie **Project:** Mary St, Chilliwack
Job Start Date: TBD **Job End Date:** TBD **Company:** Mann Group
Contact: Michael Vu (604)704-7954 **Drawing #:** 1 **Revision #:** 0

Comments:

- Traffic Control Plan Set Up to conform with TMM 2020
- Reference MoTI Figure 7.7: Roadside Work – Encroachment into Travel Lane – Short Duration with modifications
- Traffic Control Person (TCP) to be positioned on shoulder or curb adjacent to the traffic being controlled
- TCP will stop traffic when needed
- No Parking Signs will go in the red areas
- No Parking Signs will include: Dates, Times, Company Name and Contact Number
- No Parking signs to be installed 72 hours prior in advance
- Sidewalk along the property are already permanently closed
- Sidewalk closed cross here signs will be placed at the crosswalks
- Will maintain a 3.5 m width for traffic to still flow both ways
- Road will be cleaned of all work equipment and road signs by the end of each working day and road will go back to normal



Manifest

- 28 x Cone
- 6 x C-018-1A
- 2 x C-001-1
- 2 x C-029
- 2 x R-010 TWO WAY TRAFFIC
- 1 x C-030-8
- 1 x C-117-R
- 1 x C-203-L
- 1 x C-203-R
- 1 x flagger

