

MILL STREET IMPROVEMENT

Project Update
Report to
Council

February 18,
2014

R. Sanderson

CONSTRUCTION



- Work began January 27th
- Sidewalk was separated from the street.
- Allowing access to shops and business's

CONSTRUCTION



- With the street closed, pavement removal began.

CONSTRUCTION




- Utility installation followed
- Sanitary and storm sewers complete
- Water main underway

DESIGN

- Downtown Plan provided vision
- Including sidewalk cafes and street trees



DESIGN-HIGHLIGHTS



- Wider sidewalk
- 14 street trees and hanging baskets
- stamped/colored concrete and improved lighting
- Wellington intersection upgrade
- Event electrical outlets
- 18 on street parking stalls (17 previous)

MERCHANT COMMUNICATIONS

- Letters from City
- Contractor handouts, updating schedule and contacts
- City staff door knocking, chatting
- Web-site project page for fresh information
- Direct public enquiry to Eng Department 604 793 2907



UPCOMING....

- Complete utility and underground electrical
- Concrete curb and base paving
- Sidewalk and stamped/colored concrete
- Street light poles and signs



QUESTIONS?