










Regulatory Speed Limit	50 km/h	60 km/h	70 km/h	80 km/h	90-100 km/h
1a Taper Length For Lane Closure	35 (1:10)	55 (1:15)	75 (1:20)	90 (1:25)	110 (1:30)
1b Taper Length For Shoulder Work on Where TCPs Used (Min. 3 Cones)	5	8	10	12	15
2 Maximum Distance Between Cones or Tubular Markers for 1a	10	10	10	10	10
3 Minimum Tangent Distance Between Tapers	30	60	90	100	150
4 Distance Between Construction Signs	40	60	80	100	150

LEGENDS:

-  SIGN STAND
-  DELINEATORS
-  TCP
-  ARROWBOARD TRUCK
-  POLE
-  REMOVE POLE
-  MANHOLE/SERVICE BOX
-  NEW AERIAL CABLE
-  NEW U/G CABLE

SCOPE:
 - FIBRE OPTIC CABLE SPLICING

DATES:
 - TBD

HOURS:
 - 7AM – 5PM

DRAWING #:
 - SHAW – RPN 448493 – VA206

NOTES:

- ALL TRAFFIC CONTROL DEVICES AND SIGNS TO COMPLY WITH LATEST MOTH MANUAL WORK ON ROADWAY.
- MAINTAIN MINIMUM 3.2m LANE WIDTH
- NOTIFY CMBC FOR CONSTRUCTION



COMPANY: DIXON NETWORKS CORPORATION
 CONTACT: JOHNNY WOO
 PHONE: 604-940-8817 EXT. 238

DIXON
 NETWORKS CORPORATION