



TRAFFIC CONTROL PLAN DATE OF LAST REVISION 2017-07-19	Contractor Name: Timberwood	TCP #: TCP 1 of 1	Location: Progressive Way @ Industrial Way, Chwk
	Job Description: Hydro duct installation	Manual for Work on Roadways: 2015 Interim Edition	Dates: July 24th, 2017
Streetwise TRAFFIC CONTROLLERS LTD TRAFFIC PLAN	Contractor Contact: Hank Lindhout	Phone: 604-845-0562	Email: hank@woodspan.ca
	Traffic Plan Contact: Tehjay Fox	Phone: 604-799-6750	Email: tehjay@streetwisetraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	BUS PARKING
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

GENERAL NOTES

- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2015
- Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the traveling public
- Maximum distance between cones/delineator/barrel should be 10m
- Tubular markers and signs will be double based and well secured during windy conditions
- Distances may be adjusted due to urban block length
- These pages are best printed on a Tabloid (11x17) page size

