










| Regulatory Speed Limit  | 50 km/h   | 60 km/h   | 70 km/h   | 80 km/h   | 90-100 km/h |
|---|-----------|-----------|-----------|-----------|-------------|
| 1a Taper Length For Lane Closure                                    | 35 (1:10) | 55 (1:15) | 75 (1:20) | 90 (1:25) | 110 (1:30)  |
| 1b Taper Length For Shoulder Work on Where TCPs Used (Min. 3 Cones) | 5         | 8         | 10        | 12        | 15          |
| 2 Maximum Distance Between Cones or Tubular Markers for 1a          | 10        | 10        | 10        | 10        | 10          |
| 3 Minimum Tangent Distance Between Tapers                           | 30        | 60        | 90        | 120       | 150         |
| 4 Distance Between Construct'on Signs                               | 40        | 60        | 80        | 100       | 150         |

**LEGENDS:**

-  SIGN STAND
-  DELINEATORS
-  TCP
-  ARROWBOARD TRUCK
-  POLE
-  REMOVE POLE
-  MANHOLE/SERVICE BOX
-  NEW BUILD
- 


**SCOPE:**  
- FIBRE OPTIC CABLE INSTALLATION

**DATES:**  
- RENEWAL - SEE BELOW

**HOURS:**  
- 7AM - 5PM

**DRAWING #:**  
- RPN 657531

- NOTES:**
- ALL TRAFFIC CONTROL DEVICES AND SIGNS TO COMPLY WITH LATEST MOTM MANUAL WORK ON ROADWAY.
  - MAINTAIN MINIMUM 3.2m LANE WIDTH
  - NOTIFY TRANSIT FOR CONSTRUCTION



**PG 02**

**COMPANY:** DIXON NETWORKS CORPORATION

**CONTACT:** JOHNNY WOO  
PHONE: 604-940-8817 EXT. 238

