



TRAFFIC CONTROL PLAN

DATE OF LAST REVISION
2018-05-24



Contractor Name: SBW Brw. & Wtson (BC) Ltd.	TCP # TCP 1 of 1	Location: Kerr Ave, Chilliwack
Job Description: Vehicle Parking	Dates: June 1st-Sep 1st, 2018	
Manual for Work on Roadways 2015 Interim Edition	Traffic Control Figure Number 8.6: Right Lane Closed	
Contractor Contact: Debra Comejo Vera	Phone: 778-229-6721	Email: debra.comejo@sbw.ca
Traffic Plan Contact: Genny Scott	Phone: 604-847-3618	Email: genny@streetwisetraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	CLASS 1 BARRICADE
	PEDESTRIAN PATH
	PARKING AREA
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	FIRE HYDRANT

DRAWING SPECIFIC NOTES

- Pedestrians to utilize sidewalk on Northside of Kerr Ave and closed Bike Lane on Southside of Kerr Ave;
- Motorists to park adjacent to curb on Northside of Kerr Ave and adjacent to Bike Lane on Southside of Kerr Ave;
- The Bike Lane on the Northside of Kerr Ave is to remain open.

GENERAL NOTES

- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2015
- Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Maximum distance between cones/lineator/barrel should be 10m.
- Tubular markers and signs will be double based and well secured during windy conditions
- Distances may be adjusted due to urban block length
- These pages are best printed on a Tabloid (11x17) page size

