



Streetwise
TRAFFIC CONTROLLERS LTD

TRAFFIC CONTROL PLAN

DATE OF LAST REVISION
2026-09-17

REVISION #:
STC TMP #: 260917.01

Contractor Name: Streetwise Traffic Controllers	TCP #: 1 of 1	Location: Wells Rd (between Rochester and Maitland)
Job Description: Traffic Control Training	Date(s):	
Traffic Management Manual: 2020 Office Edition	Traffic Control Figure Number: 7.8: Lane Closure with TCPs - SLAT	
Contractor Contact: Angelia Fox	Phone: 604-847-3618	Email: training@streetwisetraffic.ca
Traffic Plan Contact: Alyssa Ursel SN#1035388	Phone: 778-860-7247	Email: tmps@streetwisetraffic.ca

LEGEND

CERTIFIED TCP	TUBULAR MARKER - TYPE D
SIGN STAND	TRAFFIC CONTROL VEHICLE
SIGN FLAGS	FLASHING ARROW BOARD (FAB)
WORK AREA	EXISTING BUS STOP
CLASS 1 BARRICADE	

GENERAL NOTES

- Upon approval of TMP, municipalities to advise contractor of signal modification requirements
- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2020
- Contractor to ensure TCP positioning is in compliance with WSBC Part 18
- Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- All temporary signage/devices will be covered/removed while the works are not in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Tubular markers and signs will be double based and well secured during windy conditions
- These pages are best printed on a Tabloid (11"x17") page size

DRAWING SPECIFIC NOTES

- TCPs to assist/direct pedestrians, cyclists and first responders around the work area
- TCPs to assist vehicles in/out of driveways/accesses
- Tapers may be adjusted to accommodate
- driveways/intersections/accesses
- Sign distances may be adjusted to accommodate
- driveways/intersections/accesses
- Buffer omitted due to no crew and equipment on site