

 UNIVERSAL GROUP	
9770 199a St, Langley	604-444-3732
Design By	Kiana Brophy
SRN	10614
Date	2026-09-25
Governing Authority	Contractor
	
Site Contact	Stacie Stangroom
	604-366-1280
PO/WO/Network	PO-1945.051R1
Project Date/Time	TBD
Figure Number	7.9
Drawing No.	001
Revision No.	03
Job location: 46721 Yale Rd Closure description: Westbound Lane closure - Single lane alternating with AFAD's in parking lane. Job description: Crane erection	
Notes: - Plan was prepared in accordance with MoTI TMM 2020. - Client has been notified of the WorkSafeBC OHS Regulations Part 18 amendment & it is their responsibility to ensure site compliance. - Plan must be reviewed if there are any changes to the findings of risk assessment (provided), or after one year. - Implementation of set up to follow the process outlined in the SJP-019 Device Installation Safe Job Procedure. - Should AFADs be unavailable at the time of the project, or if roadway conditions and/or the scope of work are deemed unsuitable for AFAD deployment, Traffic control shall be implemented in accordance with Figure 7.8, or 7.8.2, as applicable. - Advanced Warning Sign distances may be shortened to suit urban block length. - 3.5m lane width to be maintained. - AFAD Operator to identify & illustrate escape route once on site. - Should the escape route illustrated become no longer viable, the traffic control onsite to note change in position on FLRA. - Driveway access to be maintained. - After working hours, road configuration to be re-instated.	
Plan Orientation 	Posted Speed 
Plan Scale  1 : 1708 (1cm = 17m)	
Sheet	1 of 1

