



Date: September 3, 2026 **Author:** Jim Ginez **Project:** 26T281
Company: EagleGreen **Requestor:** Telus-HTI NW: 2950114
Onsite Contact: Matthew Hearn - 778-869-3492

Comments:

The City of Chilliwack
TMP-04
Location: 6009 Arlington Dr, British Columbia
Duration: TBD
Time: Monday to Friday
07:00 Am to 05:00 Pm
Purpose: Pole transfer and removals for Pole Program
Start Date: TBD
End Date: TBD
Impacted Area: South bound lane, Parking lane
TMM Figure: 8.14

Notes:

Traffic Plan based on a 50 km/h speed zone
Advanced Warning Sign distances may be shortened to short urban block length
All sidewalk can remain open at all times
All crosswalks can remain open at all times
All bus stops can be retained
Work zone to be clearly separated from general public
Minimum 3.5m travel lane width to be retained
Site crew/TCP to assist on driveways and parking
Site crew/TCP to assist pedestrians and cyclists around the work zone
Notification will be given to the residents prior to work commencing
Traffic specifications based on Traffic Management Manual for Work on Roadways (2020)

Legend

- Barrier Board
- C-018-1A Construction AHEAD ARROW
- C-018-8L Construction Ahead
- C-018-8R Construction Ahead
- C-117-L
- Cone
- WD-B-3 Two-way traffic ahead
- Work Area

**This TMP will be also implemented to facilitate access to:
P2794509, Located at the west side of 5705 Tyson Rd**

