












Regulatory Speed Limit	50 km/h	60 km/h	70 km/h	80 km/h	90-100 km/h
1a Taper Length For Lane Closure	35 (1:10)	55 (1:15)	75 (1:20)	90 (1:25)	110 (1:30)
1b Taper Length For Shoulder Work on Where TCP's Used (Min. 3 Cores)	5	8	10	12	15
2 Maximum Distance Between Cores or Tubular Markers for 1a	10	10	10	10	10
3 Minimum Target Distance Between Tapers	30	60	90	120	150
4 Distance Between Construction Signs	40	60	80	100	150

**LEGENDS:**

-  SIGN STAND
-  DELINEATORS
-  TCP
-  ARROWBOARD TRUCK
-  POLE
-  REMOVE POLE
-  MANHOLE/SERVICE BOX
-  NEW AERIAL CABLE
-  NEW U/G CABLE

**SCOPE:**  
- FIBRE OPTIC CABLE SPLICING

**DATES:**  
- TBD

**HOURS:**  
- 7AM – 5PM

**DRAWING #:**  
- SHAW – RPN 448493 – VA630

**NOTES:**

- ALL TRAFFIC CONTROL DEVICES AND SIGNS TO COMPLY WITH LATEST MOTH MANUAL WORK ON ROADWAY.
- MAINTAIN MINIMUM 3.2m LANE WIDTH
- NOTIFY CMBC FOR CONSTRUCTION



COMPANY: DIXON NETWORKS CORPORATION

CONTACT: JOHNNY WOO  
PHONE: 604-940-8817 EXT. 238

**DIXON**  
NETWORKS CORPORATION