Legend

- B-C-002
- Barricade
- C-001-1
- C-018-1A
- C-018-8R
- C-028
- C-029
- C-030-8
- C-184
- Cone
- R-285
- Traffic Control Person
- Tubular
- Work Area

Project	**25-098B - BABT - Chilliwack Roadworks**	**Rev**	**Date**	**Revision Description**
Location	**Knight Road Between Shaw Avenue and Queen Street**			
Date	**2025-06-25**			
Designed by	**L.W.**			
Reviewed by	**J.S.**			
Traffic Control Plan	**TCP B5 - Knight St EB Lane Closed at Zone C for Sidewalk Works (SLAT)**			

2020 Traffic Management Manual for Work on Roadways (TMM)
Figure 7.8: Lane Closure with TCPs – Single Lane Alternating – Short and Long Duration (Modified)
Figure 7.17: Work Near a Rail System Grade Crossing (Modified)
Figure 18.3: Bicycle Lane Closed – Take the Lane (≤ 50 km/h) (Modified)

Contractor to coordinate work near railway with applicable Rail Authority.

Posted speed limit: 50km/hr.
Access to existing roads and properties to be maintained.
Use Temporary No Parking signs to manage parking as required.

Traffic control persons to be positioned off travelled roadway with appropriate escape routes available at all times.
Ensure communication via two-way radio when not inter-visible.

Plan Scale
1 : 1250 (1cm = 13m)

North Arrow

Contractor

BA BLACKTOP

Designed By

SHIMOPROJECTS

PO Box 1097 Vedder Crossing PO
Chilliwack, BC V2R 3N7
www.shimoprojects.ca
EGBC Permit to Practice 1002981