Kosumi Street - Road Closure, No Through Traffic
TMP #1
Webb Avenue
Alder Avenue
Wedder Road
Kosumi Street
NO PARKING
NO PARKING
East sidewalk unaffected
West sidewalk closed due to overhead hazard
40.0 m
C-018-1A
C-029
C-001-1
R-015-L
R-015-R
C-203-L
C-202
C-203-R
R-012
Legend
Barricade
C-001-1
C-018-1A
C-029
C-202
C-203-L
C-203-R
Flagger
R-012
R-015-L
R-015-R
Windmaster
Work Area
Manifest
21 x Windmaster
4 x C-001-1
4 x C-018-1A
3 x C-029
2 x Barricade
2 x C-202
2 x Flagger
2 x R-012
2 x R-015-L
2 x R-015-R
1 x C-203-L
1 x C-203-R
BALLINA TRAFFIC
Date: 2025-10-10 Author: LM-SN1082861 Project: Gerry Enns Contracting - Kosumi Street - Road Closure, No Through Traffic
Comments:
Figure 11.15: Midblock Sidewalk Closure - Short and Long Duration and
Figure 19.2: Road Closure – No Through Road – Local Road
General Notes:
1) Road Closure on Kosumi Street for Crane Erection/Mobilization
2) Parking removed in advance by COC on east and west side of Kosumi Street
3) Sidewalk Closure of west sidewalk on Kosumi Street - TCP's to assist pedestrians and cyclists around workzone utilizing east sidewalk due to overhead hazard
4) TCP's to use radio for communication
5) Plan based on 50km/h speed zone
6) 40m sign spacing, may be shortened due to urban blocks. Windmasters used for Multi-lane Roadway
7) All equipment picked up and removed at end of day, roadway to be resumed to normal configuration
8) All signage in accordance with Traffic Manual for Work on Roadways (2020 Edition)
9) Start Date: October 30, 2025 - Duration: 1 Day, 6:00 am to 6:00 pm
10) Site Contact: Mike Van Herk, 604-997-5610
Imagery and map data ©2025, Google
Google