UNIVERSAL GROUP
We Provide Peace of Mind

Date: Mar 31, 2025 **Author:** Hunter Delalla UHS TCP Ticket SN#5841 **Project:** TBD
The Universal Group: 9770 199A St Langley, BC V1M 2X7 **Office:** 604-444-3732 **Fig:** 7.7, 8.14
Dwg: 001

Comments:

Axis Land Surveying Ltd
John Squires - 604-853-2700

City of Chilliwack
Job location: Lickman Rd and Sumas Central Rd
Closure description: Southbound Roadside Work - Encroachment into Travel Lane
Job description: Surveying and Utility Locates
Tentative date and hours: TBD
Traffic Plan based on a 60 km/h speed zone
Traffic specifications based on the Traffic Management Manual for Work on Roadways 2020

Notes:
- **Plan was prepared in accordance with MoTI TMM 2020.**
- **Client has been notified of the WorkSafeBC OHS Regulations Part 18 amendment & it is their responsibility to ensure site compliance.**
- **Plan must be reviewed if there are any changes to the findings of risk assessment (provided), or after one year.**
- **Implementation of set up to follow the process outlined in the SJP-019 Device Installation Safe Job Procedure.**
- **Advanced Warning Sign distances may be shortened to suit urban block length.**
- **3.5m lane width to be maintained.**
- **Driveway access to be maintained.**
- **After working hours, road configuration to be re-instated.**
- **Closure to move Southbound and Northbound along Lickman Rd between South Sumas Rd and Yale Rd/Luckacuck Way.**

N
W
E
S

CONSTRUCTION

60m

60m

8m

100m
Work
Area

30m
Downstream

Lickman Rd - 60km/hr

60m

CONSTRUCTION

Sumas Central Rd - 60km/hr

60m

CONSTRUCTION

Plan Scale
1 : 1000 (1cm = 10m)

	Legend
3 x	C-018-1A
1 x	C-117-L
21 x	Delineator
4 x	Tripod Stand
	Work Area